



## Legislation Details (With Text)

**File #:** 15-559      **Version:** 1      **Name:**  
**Type:** Report      **Status:** Agenda Ready  
**File created:** 10/8/2015      **In control:** Library Board  
**On agenda:** 10/14/2015      **Final action:**  
**Title:** Building Report  
**Sponsors:** Maureen Cole  
**Indexes:**  
**Code sections:**  
**Attachments:**

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

Building Report

**RECOMMENDED ACTION (Motion):**  
information only

### BACKGROUND:

The progress of the building project is going well. The foundations went in successfully and the concrete walls are going up. The forms for the steel supports are formed; rooms on the ground floor are starting to take shape a bit. Inside of the Carnegie, in the basement, the ramp into the back storage area is complete and the walls around the elevator room have been built. The crew did some exploratory work in the intersection of John Adams and 7th but found that utilities were not located where they had been indicated, so more engineering work needs to be done. This portion of work requires night work and cannot be completed until the engineering is complete. Therefore, they may start doing some work in Jefferson where a water pipe must be moved. This can go on during the day. The project is within 3 days of being on schedule and the good weather is helping. Noise in the library has been loud but intermittent and tolerable.

### BUDGET IMPACT:

Amount: ongoing use of bond and reserve funds for the \$10,500,000 project  
FY(s): 2015-2016  
Funding Source: