

CHANGE ORDER

No. 7

DATE OF ISSUANCE 7/19/2018 EFFECTIVE DATE 7/19/2018

PROJECT: **2017 Oregon City Roadway Reconstruction**

OWNER **City of Oregon City**

CONTRACTOR **S2 Contractors Inc.**

Contract: **CI 16-018**

OWNER's Contract No. **CI 16-018** ENGINEER's Project No. 1432A

ENGINEER **Wes Wegner (Wallis Engineering)**

You are directed to make the following changes in the Contract Documents.

Description:

Recommence with the road reconstruction/rehabilitation work on 15th Street from STA 10+75 to STA 16+24 and from STA 30+50 to STA 34+50 that was postponed with Change Order 5.

The remaining contract work will be measured and paid under the original contract unit prices for contract work to be completed as detailed in Change Order 5. Additional payment for material and labor inflation costs, remobilization to complete the postponed work, and replacement of one additional vehicle detection loop will be paid under the following new bid items:

CO7a – Remobilization and Inflation: 1 LS @ \$56,000.00

CO7b – Additional 15th Street Induction Loop: 1 EA @ \$1,710.80

Work will include all labor, materials and equipment necessary to complete all contract work postponed as part of Change Order 5.

An additional thirty (30) calendar days was provided with Change Order 5 to complete the postponed work, so no additional contract time is warranted with this change.

Reason for Change Order:

The work within these limits was originally planned to resume in the early spring of 2018, but was delayed due to the schedule of utility repairs within the limits. The additional delays to recommencing work and price escalation within the construction industry from the time the work was postponed, justify additional compensation to the Contractor to complete the postponed work. Remobilization costs are also warranted as it was necessary for the Contractor to remove all equipment from the site through the postponement period. Work is scheduled to recommence on July 23, 2018.

The work requires the replacement of an additional induction loop at the 15th and Washington Street intersection to restore the signal system. All the induction loops at the intersection were replaced to restore the functionality of the traffic signal under previous contract work, including one loop which is within the limits of the postponed work. This loop will be removed as required to complete the work postponed with Change Order 5 and will require replacement a second time.

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIMES:
Original Contract Price: <u>\$ 1,496,054.20</u>	Original Contract Times: Substantial Completion: <u>NA</u> Ready for final payment: <u>75 days (9/20/2017)</u> <small>(days or dates)</small>
Net Increase from previous Change Orders No. 0 to No. 6: <u>\$ 122,567.38</u>	Net change from previous Change Orders No. 0 to No. 6: Substantial Completion: <u>NA</u> Ready for final payment: <u>0</u> <small>(days)</small>
Contract Price prior to this Change Order: <u>\$ 1,618,621.58</u>	Contract Times prior to this Change Order: Substantial Completion: <u>NA</u> Ready for final payment: <u>75 days (9/20/2017)</u> <small>(days or dates)</small>
Net Increase (Decrease) of this Change Order: <u>\$ 57,710.80</u>	Net Increase (Decrease) of this Change Order: Substantial Completion: <u>NA</u> Ready for final payment: <u>30 days from 7/23/2018</u> <small>(days)</small>
Contract Price with all approved Change Orders: <u>\$ 1,676,332.38</u>	Contract Times including this Change Order: Substantial Completion: <u>NA</u> Ready for final payment: <u>30 days from 7/23/2018 (8/21/2018)</u> <small>(days or dates)</small>

RECOMMENDED:

By: [Signature]
ENGINEER (Authorized Signature)

Date: 7-19-2018

APPROVED:

By: _____
OWNER (Authorized Signature)

Date: _____

ACCEPTED:

By: [Signature]
CONTRACTOR (Authorized Signature)

Date: 7-19-18

EJCDC No. 1910-8-B (1996 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute.

<u>ITEM#</u>	<u>DESCRIPTION</u>	<u>UNIT</u>	<u>QUAN</u>	<u>UNIT PRICE</u>	<u>TOTAL</u>
1	MOB	LS	1	\$ 56,000.00	\$56,000.00
2	TRAFFIC CONTROL 15TH	LS	1	\$ 4,500.00	\$4,500.00
7	EROSION CONTROL	LS	1	\$ 500.00	\$500.00
9	SURVEY	LS	1	\$ 2,000.00	\$2,000.00
15	GENERAL EX	CY	557	\$ 30.00	\$16,710.00
17	FDR 12-16"	SY	2,863	\$ 6.00	\$17,178.00
18	PORTLAND CEMENT	TON	72	\$ 160.00	\$11,520.00
23	AC DRAINAGE CURB	LF	83	\$ 8.00	\$664.00
24	MINOR ADJUSTMENT MANHOLE	EA	11	\$ 500.00	\$5,500.00
25	ADJUSTING BOXES	EA	14	\$ 100.00	\$1,400.00
28	REPLACE MANHOLE FRAMES & COVERS	EA	2	\$ 500.00	\$1,000.00
30	COLDPLANE 0-2"	SY	2,111	\$ 4.20	\$8,866.20
32	LEVEL 2, 1/2" HMAC 58-28	TON	536	\$ 75.00	\$40,200.00
33	LEVEL 2, 1/2" HMAC WITH FIBER	TON	923	\$ 90.00	\$83,070.00
34	2-4" AC REPAIR	TON	30	\$ 150.00	\$4,500.00
35	EXTRA FOR AC TRANSITIONS	SF	236	\$ 10.00	\$2,360.00
38	ADHESIVE ADA TRUNCATED DOMES, BLACK	SF	8	\$ 80.00	\$640.00
39	BI-DIRECTIONAL BLUE TYPE TYPE 1AR MARKERS	EA	3	\$ 10.00	\$30.00
40	LOGITUDINAL AC MARKING-PAINT	LF	4,807	\$ 0.25	\$1,201.75
42	PAVEMENT LEGEND, TYPE B-HS ARROWS	EA	2	\$ 300.00	\$600.00
43	PAVEMENT LEGEND, TYPE B-HS BIKE	EA	5	\$ 310.00	\$1,550.00
44	PAVEMENT BAR, TYPE B	SF	588	\$ 8.00	\$4,704.00
TOTALS:					\$264,693.95

Per Conversation with S-2 on 7/10/2018, Item 1 above includes all remobilization costs, oil/fuel inflation costs, and trucking cost increases.
All other bid item prices are consistent with the original contract.
\$1,710.80 for 1 additional loop replacement.
Wes Wegner, 7/10/2018



**OREGON
DEPARTMENT OF
TRANSPORTATION
MONTHLY FUEL
PRICE (MFP)**

A Monthly Fuel Price (MFP) is established each month. The MFP for a given month will be the average weekly price obtained from the OPIS weekly listing dated the first Monday of that month for No. 2 diesel fuel for Portland, Oregon. Prices are based solely on rack and resellers' prices exclusive of freight, taxes, and special discounts.

ENGLISH

2017	
<i>Posting Date</i>	<i>Monthly Price (\$/Gallon)</i>
January 2, 2017	\$1.9097
February 6, 2017	\$1.8156
March 6, 2017	\$1.7151
April 3, 2017	\$1.7503
May 1, 2017	\$1.6634
June 5, 2017	\$1.6593
July 3, 2017	\$1.6328
August 7, 2017	\$1.8056
September 4, 2017	\$2.1388
October 2, 2017	\$2.0796
November 6, 2017	\$2.1251
December 4, 2017	\$1.9843

MFP is included in projects when specified in subsection 00195.11 of the Special Provisions.



**OREGON
DEPARTMENT OF
TRANSPORTATION
MONTHLY FUEL
PRICE (MFP)**

A Monthly Fuel Price (MFP) is established each month. The MFP for a given month will be the average weekly price obtained from the OPIS weekly listing dated the first Monday of that month for No. 2 diesel fuel for Portland, Oregon. Prices are based solely on rack and resellers' prices exclusive of freight, taxes, and special discounts.

ENGLISH

2018	
<i>Posting Date</i>	<i>Monthly Price (\$/Gallon)</i>
January 1, 2018	\$2.2043
February 1, 2018	\$2.1674
March 1, 2018	\$2.0675
April 2, 2018	\$2.3111
May 7, 2018	\$2.4129
June 4, 2018	\$2.5421
July 2, 2018	\$2.4639

MFP is included in projects when specified in subsection 00195.11 of the Special Provisions.



**OREGON DEPARTMENT OF
TRANSPORTATION
MONTHLY ASPHALT
CEMENT MATERIAL PRICE
(MACMP)**

PUBLISH MONTH	ENGLISH	
	POTEN PACIFIC NORTHWEST	POTEN BOISE IDAHO
January 2016	\$448.00	\$413.00
February 2016	\$436.00	\$404.00
March 2016	\$411.00	\$388.00
April 2016	\$385.00	\$384.00
May 2016	\$358.00	\$363.00
June 2016	\$349.00	\$353.00
July 2016	\$345.00	\$362.00
August 2016	\$340.00	\$365.00
September 2016	\$340.00	\$365.00
October 2016	\$323.00	\$354.00
November 2016	\$315.00	\$353.00
December 2016	\$316.00	\$353.00
January 2017	\$322.00	\$353.00
February 2017	\$337.00	\$353.00
March 2017	\$346.00	\$363.00
April 2017	\$352.00	\$367.00
May 2017	\$359.00	\$375.00
June 2017	\$363.00	\$374.00
July 2017	\$367.00	\$373.00
August 2017	\$368.00	\$371.00
September 2017	\$368.00	\$370.00
October 2017	\$367.00	\$370.00
November 2017	\$363.00	\$370.00
December 2017	\$363.00	\$370.00

How to determine the Base Price:

According to Special Provision subsection 00195.10(b), the Base price is the published price for the month immediately preceding the bid opening date. So, the Base price for projects bid in October 2003 is the September 2003 MACMP published amount.

Use the Poten Boise Idaho numbers when any portion of a project is in District 13 or District 14.
Use the Poten Pacific Northwest numbers on all other projects.



**OREGON DEPARTMENT OF
TRANSPORTATION
MONTHLY ASPHALT
CEMENT MATERIAL PRICE
(MACMP)**

PUBLISH MONTH	ENGLISH	
	POTEN PACIFIC NORTHWEST	POTEN BOISE IDAHO
January 2017	\$322.00	\$353.00
February 2017	\$337.00	\$353.00
March 2017	\$346.00	\$363.00
April 2017	\$352.00	\$367.00
May 2017	\$359.00	\$375.00
June 2017	\$363.00	\$374.00
July 2017	\$367.00	\$373.00
August 2017	\$368.00	\$371.00
September 2017	\$368.00	\$370.00
October 2017	\$367.00	\$370.00
November 2017	\$363.00	\$370.00
December 2017	\$363.00	\$370.00
Janurary 2018	\$369.00	\$370.00
February 2018	\$382.00	\$380.00
March 2018	\$399.00	\$387.00
April 2018	\$410.00	\$398.00
May 2018	\$416.00	\$425.00
June 2018	\$451.00	\$470.00
July 2018		
August 2018		
September 2018		
October 2018		
November 2018		
December 2018		

How to determine the Base Price:

According to Special Provision subsection 00195.10(b), the Base price is the published price for the month immediately preceding the bid opening date. So, the Base price for projects bid in October 2003 is the September 2003 MACMP published amount.

Use the Poten Boise Idaho numbers when any portion of a project is in District 13 or District 14.
Use the Poten Pacific Northwest numbers on all other projects.