

CITY OF OREGON CITY
Amendment No. 1 to Personal Services Agreement

2018 ROADWAY RECONSTRUCTION PROJECT (CI 18-001)

This is an Amendment to the Personal Services Agreement by and between the City of Oregon City (hereinafter City), and **Murray, Smith & Associates, Inc.**, hereinafter called "Consultant," which was previously entered into on **January 15, 2018** ("Contract") for **2018 Oregon City Roadway Reconstruction Project** and Whereas, the parties wish to amend the Contract as set forth below:

WITNESSETH:

1. The **Scope of Work** is hereby amended as follows:

The consultant shall perform additional work as outlined in attached **Exhibit A**.

2. The **Duration of Contract** is hereby amended as follows: The term of this agreement shall be extended from August 31, 2018 to **November 15, 2018**.

3. The **Payment Provisions** are hereby amended as follows:

For provision of revision of fee schedule described above, the contract price shall be increased by an amount not to exceed **forty-four thousand nine hundred fifty-four and 00/100 dollars. (\$44,954.00)**. The total not to exceed amount of the Agreement shall be **three hundred eighty-seven thousand three hundred nine and 00/100 dollars (\$387,309.00)**.

All other provisions of the Personal Services Agreement referenced above shall remain in full force and effect.

MURRAY, SMITH & ASSOCIATES, INC. CITY OF OREGON CITY

By: _____	_____
Name: _____	John M. Lewis, P.E.
Title: _____	Public Works Director
Date: _____	Date: _____

Point of Contact: Kim Davis
Term of Contract: January 5, 2018 to November 15, 2018

Anthony J. Konkol, III
City Manager

Date: _____

Document1



17-2141
September 26, 2018

Mr. Matt Powlison, Street Operations Supervisor
City of Oregon City, Public Works Street Division
122 S Center Street
Oregon City, Oregon 97045

Re: 2018 Pavement Improvements – Contract Amendment Request No. 1

Dear Matt:

This letter serves as a Contract Amendment request associated with the above referenced project. This request follows up on our recent correspondence regarding additional inspection services associated with the extension of the construction contract for the above referenced project. A brief description of additional services, modifications to the original Scope of Work and requested budget adjustments follows:

TASK 1 THROUGH TASK 8 – No change.

TASK 9 – CONSTRUCTION PHASE SERVICES

The original scope of work assumed construction inspection and administration over a two-month period (mid-July to mid-September 2018). The substantial completion date for this project is proposed to be adjusted from August 31, 2018 to November 15, 2018 (an additional 11 weeks). An additional 9-weeks of construction inspection budget is requested to cover the proposed construction contract time extension, assuming up to two weeks of construction inactivity due to weather. The attached spreadsheet provides a breakdown of estimated fees to provide construction phase engineering services to cover the extended construction schedule.

We appreciate this opportunity to continue to provide these services to the City of Oregon City. We are available to personally review this letter with you as may be desired. In the meantime, if we may offer any further information or answer any questions, please feel free to contact us.

Sincerely,

MURRAY, SMITH & ASSOCIATES, INC.

A handwritten signature in blue ink, appearing to read "William S. Evonuk".

William S. Evonuk, P.E.
Project Manager

Enclosure

2018 PAVEMENT IMPROVEMENTS PROJECT
CITY OF OREGON CITY
PROPOSED FEE ESTIMATE
CONTRACT AMENDMENT REQUEST NO. 1

							ESTIMATED FEES					
	Principal Engineer I	Professional Engineer IX	Professional Engineer V	Engineering Designer I	Technician IV	Hours	Labor	Subconsultants		Subconsultant Total	Expenses	Total
	\$186 PIC	\$179 PM	\$145 P.E.	\$109 Designer	\$129 CAD			GeoDesign	PBS			
Task 1 - Project Management - TASK COMPLETE						0	\$ -			\$ -	\$ -	\$ -
Task 1 Subtotal	0	0	0	0	0	0	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Task 2 - Surveying - TASK COMPLETE						0	\$ -			\$ -	\$ -	\$ -
Task 2 Subtotal	0	0	0	0	0	0	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Task 3 - Utility Coordination - TASK COMPLETE						0	\$ -			\$ -	\$ -	\$ -
Task 3 Subtotal	0	0	0	0	0	0	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Task 4 - Pavement Services - TASK COMPLETE						0	\$ -			\$ -	\$ -	\$ -
Task 4 Subtotal	0	0	0	0	0	0	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Task 5 - 50% Design - TASK COMPLETE						0	\$ -			\$ -	\$ -	\$ -
Task 5 Subtotal	0	0	0	0	0	0	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Task 6 - 90% Design - TASK COMPLETE						0	\$ -			\$ -	\$ -	\$ -
Task 6 Subtotal	0	0	0	0	0	0	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Task 7 - Final Design - TASK COMPLETE						0	\$ -			\$ -	\$ -	\$ -
Task 7 Subtotal	0	0	0	0	0	0	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Task 8 - Bidding Services - TASK COMPLETE						0	\$ -			\$ -	\$ -	\$ -
Task 8 Subtotal	0	0	0	0	0	0	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Task 9 - Construction Phase Services						0	\$ -			\$ -	\$ -	\$ -
Task 9.1 - Pre-Construction Meeting						0	\$ -			\$ -	\$ -	\$ -
Task 9.2 - RFIs and Change Orders						0	\$ -			\$ -	\$ -	\$ -
Task 9.3 - Submittals						0	\$ -			\$ -	\$ -	\$ -
Task 9.4 - Inspection (additional 2 months)		4	30	360		394	\$ 44,306			\$ -	\$ 648	\$ 44,954
Task 9.5 - Progress Meetings						0	\$ -			\$ -	\$ -	\$ -
Task 9.6 - Monthly Progress Payments (2)						0	\$ -			\$ -	\$ -	\$ -
Task 9.7 - Final Inspection						0	\$ -			\$ -	\$ -	\$ -
Task 9.8 - Record Drawings						0	\$ -			\$ -	\$ -	\$ -
Task 9 Subtotal	0	4	30	360	0	394	\$ 44,306	\$ -	\$ -	\$ -	\$ 648	\$ 44,954
TOTAL - ALL TASKS	0	4	30	360	0	394	\$ 44,306	\$ -	\$ -	\$ -	\$ 648	\$ 44,954

Exhibit A